

Activity ID	Activity Name	Original Duration	Start	Finish	2012																																							
					Jan 15				Jan 22				Jan 29				Feb 05				Feb 12				Feb 19				Feb 26															
					W	Th	Fri	S	S	M	T	W	Th	Fri	S	S	M	T	W	T	Fri	Sat	S	M	T	W	T	Fri	Sat	S	M	T	W	T	Fri	S	S	M	T	W	T	Fri	S	S
AREA #3 - 1504+72 to 1647+77																																												
SHERIDAN BLVD. RECONSTRUCTION																																												
SHERIDAN BLVD BRIDGE - 1505																																												
BRIDGE																																												
SH810	Deck Drain Modification - NCR Repair	0	10-Jan-12 A	31-Jan-12	Deck Drain Modification - NCR Repair																																							
SHERIDAN BLVD. to PERRY ST.																																												
PERRY ST. PASSENGER STATION - 1544																																												
BIKE PATHS																																												
STN9430	Perry Street Bike Path Reconstruction	7	14-Dec-11 A	24-Jan-12 A	Perry Street Bike Path Reconstruction																																							
STN9440	Perry Yard Area Stabilization/Planting	4	03-Jan-12 A	24-Jan-12 A	Perry Yard Area Stabilization/Planting																																							
STATIONS																																												
STN9710	Perry Station punchlist and turn over	8	20-Oct-11 A	24-Feb-12	Perry Station punchlist and turn over																																							
STN10210	Perry Platform NCR Proposal	10	25-Jan-12 A	03-Feb-12	Perry Platform NCR Proposal																																							
STN9840	Perry Re-alignment of highblock canopies	2	25-Jan-12*	26-Jan-12	Perry Re-alignment of highblock canopies																																							
STN9850	Pour backs of highblock canopy pilasters	2	27-Jan-12	30-Jan-12	Pour backs of highblock canopy pilasters																																							
STN10000	platform out of tolerance re-work	10	06-Feb-12*	17-Feb-12	platform out of tolerance re-work																																							
PERRY ST. to KNOX CT.																																												
OXBOW IMPROVEMENTS																																												
UNDERGROUND																																												
OX2580	Issue resolution with Manhole adjustment	6	21-Dec-11 A	27-Jan-12	Issue resolution with Manhole adjustment																																							
ROADWAY/FLATWORK																																												
OX2560	12th & Meade Bike Paths - C&G and Grade	5	16-Feb-12	24-Feb-12	12th & Meade Bike Paths - C&G and Grade																																							
OX2570	12th & Meade Bike Paths - F/P/S/C Bike Path	7	24-Feb-12	07-Mar-12	12th & Meade Bike Paths - F/P/S/C Bike Path																																							
KNOX CT. PASSENGER STATION - 1565																																												
STATIONS																																												
STN9720	Knox platform as-built and assessment	10	05-Dec-11 A	26-Jan-12	Knox platform as-built and assessment																																							
STN10150	RTD Design - Townview/Station Configuration??	0	05-Dec-11 A	20-Jan-12 A	RTD Design - Townview/Station Configuration??																																							
STN10110	Knox Platform Adjustment	5	27-Jan-12	02-Feb-12	Knox Platform Adjustment																																							
STN9560	Knox ADA ramps, stair landings and remaining plaza	6	03-Feb-12	10-Feb-12	Knox ADA ramps, stair landings and remaining plaza																																							
KNOX CT. RECONSTRUCTION																																												
UNDERGROUND																																												
KNOX00087	Cathodic Test Station Repair Issue Resolution	11	02-Jan-12 A	27-Jan-12	Cathodic Test Station Repair Issue Resolution																																							
KNOX CT. to FEDERAL BLVD.																																												
TPSS # 51 - Fed- Decatur / 1586+23																																												
TPSS																																												
TPSS7340	TPSS 51 AC mat and Backfill (after bike path)	2	06-Feb-12*	07-Feb-12	TPSS 51 AC mat and Backfill (after bike path)																																							
TPSS7400	TPSS 51 final grading, driveway and rock	3	08-Feb-12	10-Feb-12	TPSS 51 final grading, driveway and rock																																							
HAZEL CT. BRIDGE - 1579																																												
BRIDGE																																												
BRDG2430	RTD/Denver Agreement - Type	3	19-Dec-11 A	27-Jan-12	RTD/Denver Agreement - Type																																							
BRDG2450	Install Abutment Hand Rails	5	30-Jan-12*	03-Feb-12	Install Abutment Hand Rails																																							
ROADWAY/FLATWORK																																												
BRDG2340	Hazel Court North Bike Path 1575+00 to 1583+00	5	25-Jan-12*	31-Jan-12	Hazel Court North Bike Path 1575+00 to 1583+00																																							
BRDG2350	Hazel Court North Bike Path 1583+00 to 1588+00	11	01-Feb-12*	15-Feb-12	Hazel Court North Bike Path 1583+00 to 1588+00																																							
FEDERAL CHANNEL RECONSTRUCTION																																												
WALLS																																												
FED2540	Final Punchlist Walk - Federal Channel (pending silt is...)	1	25-Jan-12*	25-Jan-12	Final Punchlist Walk - Federal Channel (pending silt issue)																																							
FEDERAL BLVD. RECONSTRUCTION																																												

█ Actual Work ◆ Milestone
█ Remaining Work

Activity ID	Activity Name	Original Duration	Start	Finish	2012																																	
					Jan 15				Jan 22				Jan 29				Feb 05				Feb 12				Feb 19				Feb 26									
					W	Th	Fri	S	S	M	T	W	Th	Fri	S	S	M	T	W	Th	Fri	Sat	S	M	T	W	Th	Fri	S	S	M	T	W	Th	Fri	S	S	M
FEDERAL BLVD BRIDGE - 1590																																						
BRIDGE																																						
FE1090	Fine Grade - Remaining Slope Paving	3	06-Feb-12*	09-Feb-12	Fine Grade - Remaining Slope Paving																																	
FE1100	Install Concrete - Remaining Slope Paving	5	09-Feb-12	17-Feb-12	Install Concrete - Remaining Slope Paving																																	
WALLS																																						
WALL11540	Remove and Replace Type 10 Railing (West Side)	20	20-Jan-12 A	21-Feb-12	Remove and Replace Type 10 Railing																																	
FEDERAL to SOUTH PLATTE RIVER																																						
FEDERAL BLVD PASSENGER STATION - 1591																																						
SYSTEMS/OCS																																						
OCS 4930	Federal Station OCS/Fence Fdns (Phase 2)	3	26-Jan-12*	31-Jan-12	Federal Station OCS/Fence Fdns (Phase 2)																																	
OCS 4940	Federal Station Light Poles (After Dirt Balance)	3	31-Jan-12*	06-Feb-12	Federal Station Light Poles (After Dirt Balance)																																	
TRACK																																						
TRK 4940	Distribute Ties - Federal Bridge to Federal Station	3	09-Jan-12 A	20-Jan-12 A	Distribute Ties - Federal Bridge to Federal Station																																	
TRK 5030	Construct #8 DXO	5	18-Jan-12 A	24-Jan-12 A	Construct #8 DXO																																	
TRK 4950	Construct Skeleton Track - Federal Bridge to Federal ...	4	25-Jan-12	31-Jan-12	Construct Skeleton Track - Federal Bridge to Federal Station																																	
TRK 5010	Construct Skeleton Track - East End Federal Station to...	4	25-Jan-12 A	31-Jan-12	Construct Skeleton Track - East End Federal Station to Decatur Street																																	
TRK 4960	Top Ballast - Federal Bridge to Decatur	5	01-Feb-12	09-Feb-12	Top Ballast - Federal Bridge to Decatur																																	
TRK 4990	Bottom Ballast - Federal Station to Decatur Street	2	06-Feb-12*	08-Feb-12	Bottom Ballast - Federal Station to Decatur Street																																	
TRK 4970	Surface and Line - Federal Bridge to Federal Station	5	09-Feb-12	17-Feb-12	Surface and Line - Federal Bridge to Federal Station																																	
TRK 4980	Consolidate and Dress - Federal Bridge to Station	6	17-Feb-12	28-Feb-12	Consolidate and Dress - Federal Bridge to Station																																	
STATIONS																																						
STN9110	North Wall (west) after OCS and Systems	7	10-Jan-12 A	21-Jan-12 A	North Wall (west) after OCS and Systems																																	
STN9120	North Platform backfill and mainline electrical ductbank	4	23-Jan-12 A	25-Jan-12	North Platform backfill and mainline electrical ductbank																																	
STN10160	Station Dirt Balance	8	25-Jan-12*	03-Feb-12	Station Dirt Balance																																	
STN10040	55ft stem wall gap closure (after track)	4	30-Jan-12	03-Feb-12	55ft stem wall gap closure (after track)																																	
STN10020	light pole foundations (north platform)	4	06-Feb-12	09-Feb-12	light pole foundations (north platform)																																	
SOUTH PLATTE RIVER to BNSF MAINLINE																																						
ZUNI ST.																																						
UNDERGROUND																																						
ZUNI9888	Install Remaining Storm (issues with Xcel easement)	5	17-Jan-12 A	01-Feb-12	Install Remaining Storm (issues with Xcel easement)																																	
TRACK																																						
ZUNI000131	Consolidate and Dress - Lakewood Gulch to South Pl...	3	30-Jan-12*	01-Feb-12	Consolidate and Dress - Lakewood Gulch to South Platte																																	
ZUNI000141	Consolidate and Dress - South Platte to CML	3	02-Feb-12	06-Feb-12	Consolidate and Dress - South Platte to CML																																	
ZUNI000161	Destress Track - Decatur to South Platte	3	09-Feb-12	13-Feb-12	Destress Track - Decatur to South Platte																																	
ZUNI000151	Destress Track - South Platte to CML	3	14-Feb-12	16-Feb-12	Destress Track - South Platte to CML																																	
UMATILLA ST.																																						
UNDERGROUND																																						
ZUNI9898	Pothole and Install Storm	12	23-Jan-12 A	31-Jan-12	Pothole and Install Storm																																	
BNSF MAINLINE to AURARIA CAMPUS																																						
AURARIA TIE-IN																																						
ROADWAY/FLATWORK																																						
5TH5180	Install Fencing - NW Auraria Station	4	11-Jan-12 A	30-Jan-12	Install Fencing - NW Auraria Station																																	
5TH5190	Old Colfax West - Demo Concrete, Track and Fence	2	31-Jan-12*	02-Feb-12	Old Colfax West - Demo Concrete, Track and Fence																																	
5TH5200	Old Colfax West - Fine Grade Flatwork	2	02-Feb-12	06-Feb-12	Old Colfax West - Fine Grade Flatwork																																	
5TH5210	Old Colfax West - Install Flatwork	3	07-Feb-12	10-Feb-12	Old Colfax West - Install Flatwork																																	
5TH5220	Old Colfax West - Fine Grade for Paving	1	10-Feb-12	13-Feb-12	Old Colfax West - Fine Grade for Paving																																	
5TH5230	Old Colfax West - Top lift Cul-de-sac & Pave Old Cros...	1	14-Feb-12	15-Feb-12	Old Colfax West - Top lift Cul-de-sac & Pave Old Crossing																																	
5TH5240	Old Colfax East - Demo Remaining Concrete	1	15-Feb-12	16-Feb-12	Old Colfax East - Demo Remaining Concrete																																	
5TH5250	Old Colfax East - Fine Grade for Flatwork	1	16-Feb-12	17-Feb-12	Old Colfax East - Fine Grade for Flatwork																																	

Actual Work ◆ Milestone
 Remaining Work

