

| Activity ID | Activity Name | Original Duration | Start | Finish | March 2010 | | | | | April 2010 | |
|--|--|-------------------|-------------|-------------|------------|----|----|----|----|------------|--|
| | | | | | 28 | 07 | 14 | 21 | 28 | 04 | |
| AREA #1 - 1008+28 to 1253+03 | | | | | | | | | | | |
| DEMOLITION | | | | | | | | | | | |
| PHASE 2 - INDIANA TO UNION BLVD | | | | | | | | | | | |
| DEMO0020 | Parcel A, Fed Center Structure Demolition (2 Buildings) | 7 | 09-Mar-10 | 17-Mar-10 | | | | | | | |
| WATER | | | | | | | | | | | |
| CONSTRUCT 60 INCH RCP AGRICLTURAL IRRIGATION LINE | | | | | | | | | | | |
| WATR0660 | Third Party Relocations (Fiber Optic) | 50 | 09-Sep-09 A | 04-Mar-10 | | | | | | | |
| CONCRETE BOX CULVERT (CBC) | | | | | | | | | | | |
| CONSTRUCT LENA GULCH CONCRETE BOX CULVERT | | | | | | | | | | | |
| CBCU1380 | Construct Box Phase 1-rebar,conc bottom,west wall.(or | 3 | 17-Feb-10 A | 03-Mar-10 | | | | | | | |
| CBCU1550 | Construct Box Phase 3-decking,backfill and utility/under | 5 | 05-Mar-10 A | 03-Mar-10 | | | | | | | |
| EARTHWORK | | | | | | | | | | | |
| CBCU1910 | All Mob In | 1 | 04-Mar-10 | 04-Mar-10 | | | | | | | |
| CBCU1920 | All Set up Pump Around | 2 | 05-Mar-10 | 08-Mar-10 | | | | | | | |
| CBCU1930 | All Excavate, Place and Grout Boulders | 10 | 09-Mar-10 | 22-Mar-10 | | | | | | | |
| UNDERGROUND | | | | | | | | | | | |
| CBCU1570 | Water Line Encasment and Cathodic Repair @ Wall A-2 | 5 | 08-Mar-10* | 12-Mar-10 | | | | | | | |
| CONSTRUCT NORTH AVE CONCRETE BOX CULVERT - 1245 | | | | | | | | | | | |
| CBCU1480 | Waiting on Response to NCR on 36" to complete tie in | 21 | 11-Dec-09 A | 04-Mar-10 | | | | | | | |
| CBCU1470 | Headwall and Wingwalls South Side | 11 | 03-Mar-10* | 17-Mar-10 | | | | | | | |
| CBCU1460 | Headwall and Wingwalls North Side (dependent on 36") | 7 | 18-Mar-10 | 26-Mar-10 | | | | | | | |
| EARTHWORK | | | | | | | | | | | |
| EART0470 | Survey General Fill A-5 | 1 | 12-Mar-10 | 12-Mar-10 | | | | | | | |
| EART0490 | Clear and Grub Remaining A-5 | 3 | 15-Mar-10 | 17-Mar-10 | | | | | | | |
| EART0620 | Subgrade Prep A-5 Fill Area | 2 | 18-Mar-10 | 19-Mar-10 | | | | | | | |
| EART0460 | General Fill Wall A-5 | 10 | 25-Mar-10 | 07-Apr-10 | | | | | | | |
| WALLS | | | | | | | | | | | |
| PRE-CONSTRUCTION ACTIVITIES - JEFFCO SOIL NAIL WALL | | | | | | | | | | | |
| WALL4600 | Jeffco IGA for Soil Nail Wall A-1 | 20 | 01-Jul-09 A | 01-Mar-10 A | | | | | | | |
| WALL7860 | Submit West JeffCo VE Pkg (DEA) to RTD for approval | 10 | 08-Feb-10 A | 03-Mar-10 | | | | | | | |
| WALL8160 | Submit West JeffCo Soil Nail Wall Shops to RTD for app | 15 | 17-Feb-10 A | 01-Mar-10 A | | | | | | | |
| WALL8050 | WLH soil nail wall (east end) shops - pending ped bridge | 10 | 25-Feb-10 A | 15-Mar-10 | | | | | | | |
| WALL6910 | Close Bike Path - Place signs / barricades | 1 | 01-Mar-10 A | 01-Mar-10 A | | | | | | | |
| WALL7160 | WLH / Martin Martin coordination with OCS (PH) | 1 | 03-Mar-10 | 03-Mar-10 | | | | | | | |
| WALL8440 | Submit East JeffCo Soil Nail Wall Shops to RTD for appr | 10 | 16-Mar-10 | 29-Mar-10 | | | | | | | |
| WALL5570 | WLH Mob into Jeffco | 1 | 18-Mar-10 | 18-Mar-10 | | | | | | | |
| UNDERGROUND | | | | | | | | | | | |

█ Actual Work ◆ Milestone
█ Remaining Work

| Activity ID | Activity Name | Original Duration | Start | Finish | March 2010 | | | | | April 2010 | |
|---|--|-------------------|-------------|-----------|--|----|----|----|----|------------|--|
| | | | | | 28 | 07 | 14 | 21 | 28 | 04 | |
| WALL5530 | Install Type "C" Inlet #11(Twin Peaks) | 3 | 03-Mar-10 | 05-Mar-10 | Install Type "C" Inlet #11(Twin Peaks) | | | | | | |
| CONSTRUCT JEFFCO SOIL NAIL WALLS | | | | | | | | | | | |
| WALL5560 | A1 West Phase, Lift 1 Construction | 5 | 19-Mar-10 | 25-Mar-10 | A1 West Phase, Lift 1 Construction | | | | | | |
| WALL4320 | A1 West Phase, Lift 2 Construction | 5 | 26-Mar-10 | 01-Apr-10 | A1 West Phase, Lift 2 Construction | | | | | | |
| WALL4340 | A1 West Phase, Lift 3 Construction | 4 | 02-Apr-10 | 07-Apr-10 | A1 West Phase, Lift 3 Construction | | | | | | |
| EARTHWORK | | | | | | | | | | | |
| EART0570 | Demo Bike Path | 3 | 03-Mar-10 | 05-Mar-10 | Demo Bike Path | | | | | | |
| EART0510 | Survey for Soil Nail Wall A-1 and Bike Path on top of Wa | 1 | 04-Mar-10 | 04-Mar-10 | Survey for Soil Nail Wall A-1 and Bike Path on top of Wall A-1 | | | | | | |
| EART0500 | Clear and Grub Jeffco Hill | 5 | 05-Mar-10 | 11-Mar-10 | Clear and Grub Jeffco Hill | | | | | | |
| EART0640 | Grade Bike Path on Top of Wall A-1 | 4 | 09-Mar-10 | 12-Mar-10 | Grade Bike Path on Top of Wall A-1 | | | | | | |
| EART0610 | Install Protective Fencing for Fall Protection | 2 | 15-Mar-10 | 16-Mar-10 | Install Protective Fencing for Fall Protection | | | | | | |
| EART0520 | Mass Ex Jeffco Hill | 40 | 17-Mar-10 | 11-May-10 | Mass Ex Jeffco Hill | | | | | | |
| CONSTRUCT WALL - A-3 AND A-4 - 1028+23 to 1031+00 | | | | | | | | | | | |
| WALL3890 | DEA Redesign A-3,4 | 12 | 27-Apr-09 A | 17-Mar-10 | DEA Redesign A-3,4 | | | | | | |
| WALL5080 | YEH GIZ | 5 | 25-Sep-09 A | 03-Mar-10 | YEH GIZ | | | | | | |
| WALL4640 | Pothole Telephone line | 1 | 03-Mar-10 | 03-Mar-10 | Pothole Telephone line | | | | | | |
| WALL4680 | Pothole for Fiber A-3 | 1 | 03-Mar-10 | 03-Mar-10 | Pothole for Fiber A-3 | | | | | | |
| WALL4410 | Revise Shop Drawings Wall A-3,4 | 7 | 18-Mar-10* | 26-Mar-10 | Revise Shop Drawings Wall A-3,4 | | | | | | |
| WALL4430 | Approve Revised Shop Drawings Wall A-3,4 | 2 | 29-Mar-10 | 30-Mar-10 | Approve Revised Shop Drawings Wall A-3,4 | | | | | | |
| WALL3870 | Material Procurement for Wall A-3,4 | 5 | 31-Mar-10 | 06-Apr-10 | Material Procurement for Wall A-3,4 | | | | | | |
| WALL6470 | ROW/TCE (East & West sides of Ulysses) | 1 | 31-Mar-10* | 31-Mar-10 | ROW/TCE (East & West sides of Ulysses) | | | | | | |
| WALL4620 | Demo Ulysses | 5 | 01-Apr-10 | 07-Apr-10 | Demo Ulysses | | | | | | |
| CONSTRUCT WALLS - A-8 - (COLFAX BRIDGE) - 1065+42 to 1063+77 | | | | | | | | | | | |
| WALL6300 | ROW Parcel #105 | 21 | 20-Jan-10 A | 05-Mar-10 | ROW Parcel #105 | | | | | | |
| WALL6320 | RTD to Approve A-8 Shop Drawings | 5 | 19-Feb-10 A | 04-Mar-10 | RTD to Approve A-8 Shop Drawings | | | | | | |
| WALL6520 | Procure Wall A-8 Panels | 10 | 05-Mar-10 | 18-Mar-10 | Procure Wall A-8 Panels | | | | | | |
| WALL7170 | Install Geopier (1061+00 to 1066+78) | 15 | 08-Mar-10* | 26-Mar-10 | Install Geopier (1061+00 to 1066+78) | | | | | | |
| WALL6330 | Construct A-8 Phase #1 | 25 | 29-Mar-10 | 30-Apr-10 | Construct A-8 Phase #1 | | | | | | |
| EARTHWORK | | | | | | | | | | | |
| WALL8290 | A-8 Geopier Prep / Wall Exc | 5 | 02-Mar-10 A | 05-Mar-10 | A-8 Geopier Prep / Wall Exc | | | | | | |
| WALL6750 | A-8 Over Exc and Wall Exc | 5 | 11-Mar-10 | 17-Mar-10 | A-8 Over Exc and Wall Exc | | | | | | |
| UNDERGROUND | | | | | | | | | | | |
| STOS0710 | E/L/B STA 1069+44 42" RCP&Type D Inlet (#106) | 5 | 17-Mar-10 | 24-Mar-10 | E/L/B STA 1069+44 42" RCP&Type D Inlet (#106) | | | | | | |
| STOS0730 | E/L/B STA 1069+00 24"RCP&Type C Inlet (#106) | 3 | 24-Mar-10 | 29-Mar-10 | E/L/B STA 1069+00 24"RCP&Type C Inlet (#106) | | | | | | |
| STOS0770 | E/L/B STA 1062+40 15"RCP&Type C Inlet | 3 | 29-Mar-10 | 31-Mar-10 | E/L/B STA 1062+40 15"RCP&Type C Inlet | | | | | | |
| DEMO | | | | | | | | | | | |
| WALL8300 | Demo wall and parking lot by Wall A-8 | 3 | 08-Mar-10 | 10-Mar-10 | Demo wall and parking lot by Wall A-8 | | | | | | |
| SYSTEMS/OCS | | | | | | | | | | | |
| DUCT6200 | Excavate & Install TPSS 62.5 TE & Signal Conduit latera | 1 | 18-Mar-10 | 18-Mar-10 | Excavate & Install TPSS 62.5 TE & Signal Conduit laterals | | | | | | |
| DUCT6210 | Pour & Backfill TPSS 62.5 TE & Signal Conduit Laterals | 1 | 19-Mar-10 | 19-Mar-10 | Pour & Backfill TPSS 62.5 TE & Signal Conduit Laterals | | | | | | |
| CONSTRUCT WALLS - A-9 - (COLFAX BRIDGE) - 1065+42 to 1063+77 | | | | | | | | | | | |
| UNDERGROUND | | | | | | | | | | | |

Actual Work ◆ Milestone
Remaining Work

| Activity ID | Activity Name | Original Duration | Start | Finish | March 2010 | | | | | April 2010 | | |
|--|---|-------------------|-------------|-------------|-------------------------------------|----|----|----|----|------------|--|--|
| | | | | | 28 | 07 | 14 | 21 | 28 | 04 | | |
| STOS0820 | E/L/B STA 1065+00 48" RCP&MH49 | 3 | 25-Feb-10 A | 01-Mar-10 A | E/L/B STA 1065+00 48" RCP&MH49 | | | | | | | |
| CONSTRUCT WALLS - A-10 - A-11 - A12- A-13 (West Side of I-70 Tunnel) - 1072+69 to 1076+87 | | | | | | | | | | | | |
| WALL6580 | I-70 Tunnel Walls - | 50 | 18-Nov-09 A | 11-May-10 | | | | | | | | |
| WALL7740 | ROW 108 & 108A (East Side) | 37 | 03-Mar-10 | 22-Apr-10* | | | | | | | | |
| WALL7750 | ROW 109 & PE109 (East Side) | 15 | 03-Mar-10 | 23-Mar-10* | ROW 109 & PE109 (East Side) | | | | | | | |
| CONSTRUCT WALL - A-14 - 1101+67 to 1092+55 | | | | | | | | | | | | |
| WALL7980 | Construct Level up and Coping | 10 | 23-Feb-10 A | 03-Mar-10 | Construct Level up and Coping | | | | | | | |
| WALL7990 | Install Fencing | 10 | 17-Mar-10 | 30-Mar-10 | Install Fencing | | | | | | | |
| CONSTRUCT WALL - A-24 (E Side of Indiana Bridge) - 1123+73 to 1132+76 | | | | | | | | | | | | |
| WALL6800 | Install Level Up | 15 | 04-Jan-10 A | 04-Mar-10 | Install Level Up | | | | | | | |
| WALL6860 | Install Coping | 10 | 27-Feb-10 A | 16-Mar-10 | Install Coping | | | | | | | |
| CONSTRUCT Ballast WALL - 1.7 (West of Wall A14) | | | | | | | | | | | | |
| WALL8450 | DTCG Construct BW 1.7 (EB Sta 1091+41.52 to 1092+41.52) | 4 | 05-Apr-10 | 08-Apr-10 | DTCG Construct BW 1.7 | | | | | | | |
| CONSTRUCT Ballast WALL - 1.16 (Between Walls B1 & B2) | | | | | | | | | | | | |
| WALL8340 | DTCG Construct BW 1.16 (EB Sta 1189+72 to 1190+24) | 3 | 31-Mar-10 | 02-Apr-10 | DTCG Construct BW 1.16 | | | | | | | |
| SYSTEMS/OCS | | | | | | | | | | | | |
| SYS020 | Install Conduit in wall for EE gate | 1 | 31-Mar-10 | 01-Apr-10 | Install Conduit in wall for EE gate | | | | | | | |
| CONSTRUCT WALL - B-2 & B-3 (W of Union Point) - 1188+20 to 1196+65 | | | | | | | | | | | | |
| WALL7900 | Install B-2 and B-3 Fencing | 5 | 10-Mar-10* | 16-Mar-10 | Install B-2 and B-3 Fencing | | | | | | | |
| CONSTRUCT WALL - B-27 - 1144+21 to 1166+02 | | | | | | | | | | | | |
| UTILITIES | | | | | | | | | | | | |
| WALL7720 | Relocate CDOT Sign Bridge (1152+60) | 25 | 03-Mar-10 | 06-Apr-10 | Relocate CDOT Sign Bridge | | | | | | | |
| CONSTRUCT PASSENGER STATION | | | | | | | | | | | | |
| CONSTRUCT RED ROCKS PASSENGER STATION - 1151 | | | | | | | | | | | | |
| WALL8040 | Install drain line & holding tank | 5 | 29-Mar-10 A | 09-Mar-10 | Install drain line & holding tank | | | | | | | |
| BRIDGES / STRUCTURES & TUNNELS | | | | | | | | | | | | |
| CONSTRUCT COLFAX BRIDGE - 1044 - 1051 | | | | | | | | | | | | |
| CO01 | LRT Over Colfax | 100 | 06-Jul-09 A | 27-May-10 | | | | | | | | |
| CO03 | LRT Over Colfax Superstructure | 79 | 07-Dec-09 A | 27-May-10 | | | | | | | | |
| CO380 | Bearing Pad Procurement | 6 | 08-Feb-10 A | 03-Mar-10 | Bearing Pad Procurement | | | | | | | |
| CO390 | Pour Deck Segments C | 1 | 08-Mar-10* | 09-Mar-10 | Pour Deck Segments C | | | | | | | |
| CO550 | Abutment Diaphragms | 0 | 08-Mar-10* | 08-Mar-10 | Abutment Diaphragms | | | | | | | |
| CO560 | Pour Deck Abutment Segments | 1 | 08-Mar-10 | 09-Mar-10 | Pour Deck Abutment Segments | | | | | | | |
| CO400 | Pour Deck Segments D | 1 | 09-Mar-10 | 10-Mar-10 | Pour Deck Segments D | | | | | | | |
| CO570 | Cure Deck | 26 | 09-Mar-10 | 10-Apr-10 | Cure Deck | | | | | | | |
| CO410 | Cure Deck | 26 | 10-Mar-10 | 11-Apr-10 | Cure Deck | | | | | | | |

█ Actual Work ◆ Milestone
█ Remaining Work

| Activity ID | Activity Name | Original Duration | Start | Finish | March 2010 | | | | | April 2010 | |
|---|--|-------------------|-------------|-------------|--|----|----|----|----|------------|--|
| | | | | | 28 | 07 | 14 | 21 | 28 | 04 | |
| SYSTEMS/OCS | | | | | | | | | | | |
| CO540 | Coordination for systems items on the bridge | 15 | 15-Dec-09 A | 24-Mar-10 | Coordination for systems items on the bridge | | | | | | |
| CONSTRUCT I-70 TUNNEL - 1074 - 1078 | | | | | | | | | | | |
| IS260 | Install Guardrail | 7 | 24-Feb-10 A | 02-Mar-10 A | Install Guardrail | | | | | | |
| CONSTRUCT INDIANA BRIDGE - 1112 | | | | | | | | | | | |
| 14SP1ED0 | Strip End Diaph Abut 1 - Indiana | 2 | 17-Nov-09 A | 03-Mar-10 | Strip End Diaph Abut 1 - Indiana | | | | | | |
| 14SP1TR0 | Rebar CIP Box Top Slab Span 1 - Indiana | 2 | 04-Jan-10 A | 03-Mar-10 | Rebar CIP Box Top Slab Span 1 - Indiana | | | | | | |
| 14SP1FO0 | Strip O/H CIP Box Top Slab Span 1 - Indiana | 1 | 27-Jan-10 A | 03-Mar-10 | Strip O/H CIP Box Top Slab Span 1 - Indiana | | | | | | |
| 14SB2CP0 | Cap FRPS Pier 9 - Indiana | 6 | 28-Jan-10 A | 03-Mar-10 | Cap FRPS Pier 9 - Indiana | | | | | | |
| 14SP1FS0 | Strip CIP Box FW Stringers Span 3 - Indiana | 2 | 24-Feb-10 A | 26-Feb-10 A | Strip CIP Box FW Stringers Span 3 - Indiana | | | | | | |
| 14SP3FB0 | Set CIP Box FW Bents Span 9 - Indiana | 6 | 25-Feb-10 A | 02-Mar-10 A | Set CIP Box FW Bents Span 9 - Indiana | | | | | | |
| 14SP3FS0 | Set CIP Box FW Stringers Span 9 - Indiana | 2 | 26-Feb-10 A | 02-Mar-10 A | Set CIP Box FW Stringers Span 9 - Indiana | | | | | | |
| 14SP1FB0 | Strip CIP Box FW Bents Span 4 - Indiana | 2 | 01-Mar-10 A | 05-Mar-10 A | Strip CIP Box FW Bents Span 4 - Indiana | | | | | | |
| 14SP1FS0 | Strip CIP Box FW Stringers Span 4 - Indiana | 3 | 01-Mar-10 A | 02-Mar-10 A | Strip CIP Box FW Stringers Span 4 - Indiana | | | | | | |
| 14SP1FS0 | Strip CIP Box FW Stringers Span 5 - Indiana | 2 | 01-Mar-10 A | 03-Mar-10 | Strip CIP Box FW Stringers Span 5 - Indiana | | | | | | |
| 14SP1ED0 | End Diaph Pour Back FRPS Abut 1 - Indiana | 4 | 03-Mar-10* | 09-Mar-10 | End Diaph Pour Back FRPS Abut 1 - Indiana | | | | | | |
| 14SP1FB0 | Strip CIP Box FW Bents Span 5 - Indiana | 2 | 03-Mar-10 | 04-Mar-10 | Strip CIP Box FW Bents Span 5 - Indiana | | | | | | |
| 14SP1FO0 | Strip O/H CIP Box Top Slab Span 2 - Indiana | 1 | 03-Mar-10 | 03-Mar-10 | Strip O/H CIP Box Top Slab Span 2 - Indiana | | | | | | |
| 14SP3FD0 | CIP Box Decking Span 9 - Indiana | 2 | 03-Mar-10 | 04-Mar-10 | CIP Box Decking Span 9 - Indiana | | | | | | |
| 14SP1TP0 | OCS Anchor Bolt & Template Procurement | 17 | 03-Mar-10* | 01-Apr-10 | OCS Anchor Bolt & Template Pr | | | | | | |
| 14SP1TP0 | RFI's for Systems Conduit & HH's in Bridge | 10 | 03-Mar-10* | 19-Mar-10 | RFI's for Systems Conduit & HH's in Bridge | | | | | | |
| 14SP1FO0 | Strip O/H CIP Box Top Slab Span 3 - Indiana | 1 | 04-Mar-10 | 04-Mar-10 | Strip O/H CIP Box Top Slab Span 3 - Indiana | | | | | | |
| 14SP1FO0 | Strip O/H CIP Box Top Slab Span 4 - Indiana | 1 | 05-Mar-10 | 05-Mar-10 | Strip O/H CIP Box Top Slab Span 4 - Indiana | | | | | | |
| 14SP3BG0 | Set Bearings Pier 9 Ahead - Indiana | 1 | 05-Mar-10* | 05-Mar-10 | Set Bearings Pier 9 Ahead - Indiana | | | | | | |
| 14SP3BR0 | Rebar CIP Box Web & Bot Slab Span 9 - Indiana | 2 | 05-Mar-10 | 09-Mar-10 | Rebar CIP Box Web & Bot Slab Span 9 - Indiana | | | | | | |
| 14SP3FB1 | Set CIP Box FW Bents Span 10 - Indiana | 4 | 05-Mar-10 | 11-Mar-10 | Set CIP Box FW Bents Span 10 - Indiana | | | | | | |
| 14M1DD0 | Install Deck Drains Abutment 1 - Indiana | 2 | 08-Mar-10* | 09-Mar-10 | Install Deck Drains Abutment 1 - Indiana | | | | | | |
| 14SP1FO0 | Strip O/H CIP Box Top Slab Span 5 - Indiana | 1 | 08-Mar-10 | 08-Mar-10 | Strip O/H CIP Box Top Slab Span 5 - Indiana | | | | | | |
| 14SP1ED0 | End Diaph Pour Back FRPS Pier 6 - Indiana | 4 | 10-Mar-10 | 16-Mar-10 | End Diaph Pour Back FRPS Pier 6 - Indiana | | | | | | |
| 14SP3FS1 | Set CIP Box FW Stringers Span 10 - Indiana | 2 | 12-Mar-10 | 15-Mar-10 | Set CIP Box FW Stringers Span 10 - Indiana | | | | | | |
| 14SP3FD1 | CIP Box Decking Span 10 - Indiana | 2 | 16-Mar-10 | 17-Mar-10 | CIP Box Decking Span 10 - Indiana | | | | | | |
| 14SP3BR1 | Rebar CIP Box Web & Bot Slab Span 10 - Indiana | 2 | 18-Mar-10 | 22-Mar-10 | Rebar CIP Box Web & Bot Slab Span 10 - Indiana | | | | | | |
| 14SP3FB1 | Set CIP Box FW Bents Span 11 - Indiana | 4 | 18-Mar-10* | 24-Mar-10 | Set CIP Box FW Bents Span 11 - Indiana | | | | | | |
| 14SP1TP0 | OCS Bridge Grounding Submittals | 10 | 19-Mar-10* | 06-Apr-10 | OCS Bridg | | | | | | |
| 14SP3FS1 | Set CIP Box FW Stringers Span 11 - Indiana | 2 | 25-Mar-10 | 26-Mar-10 | Set CIP Box FW Stringers Span 11 - Indiana | | | | | | |
| 14SP3FD1 | CIP Box Decking Span 11 - Indiana | 2 | 29-Mar-10 | 30-Mar-10 | CIP Box Decking Span 11 - Indiana | | | | | | |
| 14SP3BG1 | Set Bearings Abutment 12 - Indiana | 1 | 31-Mar-10 | 31-Mar-10 | Set Bearings Abutment 12 - Indiana | | | | | | |
| 14SP3BR1 | Rebar CIP Box Web & Bot Slab Span 11 - Indiana | 2 | 31-Mar-10 | 02-Apr-10 | Rebar CIP Box Web & Bot | | | | | | |
| 14SP3ED0 | Form & Rebar End Diaph 9 - Indiana | 4 | 31-Mar-10 | 06-Apr-10 | Form & Re | | | | | | |
| SYSTEMS/OCS | | | | | | | | | | | |
| CO530 | Coordinate OCS Bolt Installation | 15 | 07-Jan-10 A | 11-Mar-10 | Coordinate OCS Bolt Installation | | | | | | |
| SIGN BRIDGE - REMOVE/CONSTRUCT - 1152+96 | | | | | | | | | | | |
| SIGN0020 | Shop Drawings J & S-RTD/CDOT Approval | 25 | 05-Nov-09 A | 10-Mar-10 | Shop Drawings J & S-RTD/CDOT Approval | | | | | | |

Actual Work ◆ Milestone
Remaining Work

| Activity ID | Activity Name | Original Duration | Start | Finish | March 2010 | | | | | April 2010 | | | |
|---|---|-------------------|-------------|-------------|--|----|----|----|----|------------|--|------------|--|
| | | | | | 28 | 07 | 14 | 21 | 28 | 04 | | | |
| SIGN0030 | Approve TCP | 15 | 09-Nov-09 A | 12-Mar-10 | Approve TCP | | | | | | | | |
| SIGN0040 | Recieve Anchor Bolts & Templates | 15 | 11-Mar-10 | 06-Apr-10 | | | | | | | | Recieve An | |
| SIGN0070 | Sign Bridge Fabrication | 25 | 11-Mar-10 | 23-Apr-10 | | | | | | | | | |
| SIGN0080 | Pre-Construction Meeting | 1 | 06-Apr-10 | 07-Apr-10 | | | | | | | | Pre-Co | |
| CONSTRUCT UNION/SIMMS TUNNEL - 1209 | | | | | | | | | | | | | |
| BRDG0100 | Review Phasing | 8 | 22-Feb-10 A | 10-Mar-10 | Review Phasing | | | | | | | | |
| BRDG0130 | Procure Shop Dwgs for the Caisons and Deck | 15 | 23-Feb-10 A | 23-Mar-10 | Procure Shop Dwgs for the Caisons and Deck | | | | | | | | |
| BRDG0110 | Draft MHT's for the 3 phases of work | 5 | 23-Feb-10 A | 08-Mar-10 | Draft MHT's for the 3 phases of work | | | | | | | | |
| BRDG0120 | Phasing Mtg w/ COL and CDOT | 1 | 02-Mar-10 A | 02-Mar-10 A | I Phasing Mtg w/ COL and CDOT | | | | | | | | |
| BRDG0140 | Procure Permits for Construction | 10 | 03-Mar-10 | 16-Mar-10 | Procure Permits for Construction | | | | | | | | |
| BRDG0160 | Demo Median and Pave Back | 3 | 17-Mar-10 | 19-Mar-10 | Demo Median and Pave Back | | | | | | | | |
| BRDG0150 | Shop Dwg Approval | 10 | 24-Mar-10 | 06-Apr-10 | | | | | | | | Shop Dwg | |
| JEFFCO PARKING LOT | | | | | | | | | | | | | |
| CONSTRUCT JEFFCO PARKING LOT | | | | | | | | | | | | | |
| PARK0350 | Final Grading Around Parking Lot and Sidewalks (WEAT | 3 | 15-Mar-10* | 17-Mar-10 | Final Grading Around Parking Lot and Sidewalks (WEATHER DEPENDENT) | | | | | | | | |
| PARK0360 | SWMP Stabilization of Area until Landscaping can be ins | 2 | 18-Mar-10 | 19-Mar-10 | SWMP Stabilization of Area until Landscaping can be installed | | | | | | | | |
| PARK0100 | Final Landscaping | 10 | 29-Mar-10* | 12-Apr-10 | | | | | | | | | |
| AREA #2 - 1253+03 to 1504+72 | | | | | | | | | | | | | |
| DEMOLITION | | | | | | | | | | | | | |
| DEMOLITION | | | | | | | | | | | | | |
| DEMO1420 | 1301 Garrison St - Abatement | 5 | 23-Feb-10 A | 16-Mar-10 | 1301 Garrison St - Abatement | | | | | | | | |
| DEMO1430 | 1301 Garrison St - Demo | 5 | 17-Mar-10 | 25-Mar-10 | 1301 Garrison St - Demo | | | | | | | | |
| DEMOLITION - WADSWORTH AREA | | | | | | | | | | | | | |
| DEMO1220 | Water Lateral Cuts (Twin Peaks Filler Work) | 10 | 03-Mar-10* | 19-Mar-10 | Water Lateral Cuts (Twin Peaks Filler Work) | | | | | | | | |
| DEMO1210 | Sewer Lateral Cuts (Twin Peaks Filler Work) | 3 | 19-Mar-10* | 25-Mar-10 | Sewer Lateral Cuts (Twin Peaks Filler Work) | | | | | | | | |
| UTILITY ACTIVITY - 3rd PARTY | | | | | | | | | | | | | |
| CONSTRUCT GUIDWAY - Oak to Kipling 1320+00 to 1346+50 | | | | | | | | | | | | | |
| BRDG1350 | CMWC Lower & Encase Main at Nelson | 4 | 22-Mar-10 | 29-Mar-10 | CMWC Lower & Encase Main at Nelson | | | | | | | | |
| CONSTRUCT GUIDWAY - Independence to Garrison - 1359+50 to 1373+00 | | | | | | | | | | | | | |
| BRDG1370 | CMWC Lower & Encase Main at Holland | 4 | 15-Mar-10 | 22-Mar-10 | CMWC Lower & Encase Main at Holland | | | | | | | | |
| BRDG1360 | CMWC Lower & Encase Main at Independence | 4 | 29-Mar-10* | 02-Apr-10 | CMWC Lower & Encase M | | | | | | | | |
| CONSTRUCT GUIDWAY - Garrison to Carr - 1373+50 to 1399+50 | | | | | | | | | | | | | |
| BRDG1380 | CMWC Lower & Encase Main at Estes | 4 | 08-Mar-10 | 15-Mar-10 | CMWC Lower & Encase Main at Estes | | | | | | | | |
| BRDG1410 | CMWC Lower & Encase Main at Dudley & Cody | 4 | 29-Mar-10 | 05-Apr-10 | CMWC Lower | | | | | | | | |
| CONSTRUCT GUIDWAY - Harlan St. to Sheridan Blvd - 1478+50 to 1506+50 | | | | | | | | | | | | | |
| BRDG1420 | CMWC Lower & Encase Main at Depew | 3 | 03-Mar-10* | 08-Mar-10 | CMWC Lower & Encase Main at Depew | | | | | | | | |

Actual Work ◆ Milestone
 Remaining Work