

Activity ID	Activity Name	Original Duration	Start	Finish	March 2010				April 2010			
					7	14	21	28	04	11	18	
AREA #1 - 1008+28 to 1253+03												
DEMOLITION												
PHASE 2 - INDIANA TO UNION BLVD												
DEMO0020	Parcel A, Fed Center Structure Demolition (2 Buildings)	7	15-Mar-10 A	18-Mar-10	Parcel A, Fed Center Structure Demolition (2 Buildings)							
STORM SEWER & SANITARY SEWER												
CONSTRUCT STORM DRAINS - I-70 to COLFAX												
STOS0670	Call In Locates for STA 1050+00 to 1052+00	3	17-Mar-10	19-Mar-10	Call In Locates for STA 1050+00 to 1052+00							
STOS0700	Survey Pipe Runs STA 1050+90 to 1069+44	2	22-Mar-10	23-Mar-10	Survey Pipe Runs STA 1050+90 to 1069+44							
STOS0780	E/L/B STA 1051+89 24"RCP&4'IDMH (fill)	1	24-Mar-10*	24-Mar-10	E/L/B STA 1051+89 24"RCP&4'IDMH (fill)							
STOS0790	E/L/B STA 1050+90 24"RCP (no concrete)	1	24-Mar-10	24-Mar-10	E/L/B STA 1050+90 24"RCP (no concrete)							
CONCRETE BOX CULVERT (CBC)												
CONSTRUCT LENA GULCH CONCRETE BOX CULVERT												
CBCU1550	Construct Box Phase 3-decking,backfill.	5	05-Mar-10 A	16-Mar-10 A	Construct Box Phase 3-decking,backfill.							
EARTHWORK												
CBCU1910	All Mob In	1	29-Mar-10	29-Mar-10	All Mob In							
CBCU1920	All Set up Pump Around	2	30-Mar-10	31-Mar-10	All Set up Pump Around							
CBCU1930	All Excavate, Place and Grout Boulders	10	01-Apr-10	14-Apr-10	All Excavate, Place and Grout Boulders							
UNDERGROUND												
CBCU1570	Water Line Encasment and Cathodic Repair @ Wall A-2	4	17-Mar-10*	22-Mar-10	Water Line Encasment and Cathodic Repair @ Wall A-2							
No *MINOR VALUES												
CBCU2110	Erosion Control Finalize	1	15-Apr-10*	16-Apr-10	Erosion Control Finalize							
CONSTRUCT NORTH AVE CONCRETE BOX CULVERT - 1245												
CBCU1480	Waiting on Response to NCR on 36" to complete tie in	21	11-Dec-09 A	18-Mar-10	Waiting on Response to NCR on 36" to complete tie in							
CBCU1460	Headwall and Wingwalls North Side (dependent on 36")	5	19-Mar-10	25-Mar-10	Headwall and Wingwalls North Side (dependent on 36")							
CBCU1470	Headwall and Wingwalls South Side	5	25-Mar-10 A	18-Mar-10								
No *MINOR VALUES												
CBCU2100	Erosion Control Finalize	1	17-Mar-10	18-Mar-10	Erosion Control Finalize							
EARTHWORK												
EART0470	Survey General Fill A-5	1	17-Mar-10	17-Mar-10	Survey General Fill A-5							
EART0490	Clear and Grub Remaining A-5	1	18-Mar-10	18-Mar-10	Clear and Grub Remaining A-5							
EART0620	Subgrade Prep A-5 Fill Area	2	19-Mar-10	22-Mar-10	Subgrade Prep A-5 Fill Area							
EART0460	General Fill Wall A-5	10	26-Mar-10	08-Apr-10	General Fill Wall A-5							
EART0480	Rough Grade A-5 General Fill	5	09-Apr-10	15-Apr-10	Rough Grade A-5 General Fill							
WALLS												
PRE-CONSTRUCTION ACTIVITIES - JEFFCO SOIL NAIL WALL												
WALL7860	Submit West JeffCo VE Pkg (DEA) to RTD for approval	10	08-Feb-10 A	17-Mar-10	Submit West JeffCo VE Pkg (DEA) to RTD for approval							
WALL8050	WLH soil nail wall (east end) shops - pending ped bridge	10	25-Feb-10 A	23-Mar-10	WLH soil nail wall (east end) shops - pending ped bridge							

Actual Work ◆ Milestone
 Remaining Work

Activity ID	Activity Name	Original Duration	Start	Finish	March 2010				April 2010			
					7	14	21	28	04	11	18	
WALL5570	WLH Mob into Jeffco	1	16-Mar-10 A	17-Mar-10								
WALL7160	WLH / Martin Martin coordination with OCS (PH)	1	17-Mar-10	17-Mar-10								
WALL8440	Submit East JeffCo Soil Nail Wall Shops to RTD for appr	10	24-Mar-10	06-Apr-10								
EARTHWORK												
WALL8570	Prep subgrade for pave	2	19-Mar-10*	20-Mar-10								
WALL8550	Pave truck entrance / exit, new parking access	1	21-Mar-10	21-Mar-10								
WALL8580	Set temp fence b/w Jeffco parking and construction	1	22-Mar-10	22-Mar-10								
UNDERGROUND												
WALL5530	Install Type "C" Inlet #11(Twin Peaks)	3	22-Mar-10*	24-Mar-10								
WALL5640	Install Jeffco Storm and Sanitary	16	25-Mar-10	15-Apr-10								
DEMO												
WALL8520	Re-route irrigation boxes	1	17-Mar-10	17-Mar-10								
WALL8530	Terminate electrical to light poles	1	18-Mar-10	18-Mar-10								
WALL8560	Remove light poles, sign	1	19-Mar-10	19-Mar-10								
WALL8540	Sawcut C&G for truck out and new access	1	20-Mar-10	20-Mar-10								
CONSTRUCT JEFFCO SOIL NAIL WALLS												
WALL5560	A1 West Phase, Lift 1 Construction	5	24-Mar-10	30-Mar-10								
WALL4320	A1 West Phase, Lift 2 Construction	5	31-Mar-10	06-Apr-10								
WALL4340	A1 West Phase, Lift 3 Construction	4	07-Apr-10	12-Apr-10								
WALL5520	A1 West Phase, Lift 4 Construction	4	13-Apr-10	16-Apr-10								
WALL5600	A1 West Phase, Lift 5 Construction	3	19-Apr-10	21-Apr-10								
EARTHWORK												
EART0500	Clear and Grub Jeffco Hill	5	08-Mar-10 A	16-Mar-10 A								
EART0570	Demo Bike Path	3	12-Mar-10 A	16-Mar-10 A								
EART0640	Grade Bike Path on Top of Wall A-1	4	16-Mar-10 A	23-Mar-10								
EART0510	Survey for Soil Nail Wall A-1 and Bike Path on top of Wa	1	18-Mar-10	18-Mar-10								
EART0610	Install Protective Fencing for Fall Protection	2	24-Mar-10	25-Mar-10								
EART0520	Mass Ex Jeffco Hill	40	26-Mar-10	20-May-10								
CONSTRUCT WALL - A-3 AND A-4 - 1028+23 to 1031+00												
WALL3890	DEA Redesign A-3,4	12	27-Apr-09 A	31-Mar-10								
WALL6470	ROW/TCE (East & West sides of Ulysses)	25	31-Mar-10*	04-May-10								
CONSTRUCT WALLS - A-6 & A-7-(COLFAX ABUTMENT) - 1013+23 to 1051+31												
WALL6870	Off Ramp Reconstruction	20	12-Apr-10*	07-May-10								
CONSTRUCT WALLS - A-8 - (COLFAX BRIDGE) - 1065+42 to 1063+77												
WALL6300	ROW Parcel #105	21	20-Jan-10 A	17-Mar-10 A								
WALL6520	Procure Wall A-8 Panels	10	05-Mar-10 A	30-Mar-10								
WALL7170	Install Geopier (1061+00 to 1066+78)	15	10-Mar-10 A	06-Apr-10								
WALL6330	Construct A-8 Phase #1	25	07-Apr-10	11-May-10								
EARTHWORK												
WALL8290	A-8 Geopier Prep / Wall Exc	5	02-Mar-10 A	17-Mar-10								
WALL6750	A-8 Over Exc and Wall Exc	5	22-Mar-10	26-Mar-10								

Actual Work ◆ Milestone
 Remaining Work

Activity ID	Activity Name	Original Duration	Start	Finish	March 2010				April 2010					
					7	14	21	28	04	11	18			
UNDERGROUND														
STOS0710	E/L/B STA 1069+44 42" RCP&Type D Inlet (#106)	5	26-Mar-10	02-Apr-10										
STOS0730	E/L/B STA 1069+00 24"RCP&Type C Inlet (#106)	3	02-Apr-10	07-Apr-10										
STOS0770	E/L/B STA 1062+40 15"RCP&Type C Inlet	3	07-Apr-10	09-Apr-10										
DEMO														
WALL8300	Demo wall and parking lot by Wall A-8	3	17-Mar-10 A	19-Mar-10										
SYSTEMS/OCS														
DUCT6200	Excavate & Install TPSS 62.5 TE & Signal Conduit latera	1	29-Mar-10	29-Mar-10										
DUCT6210	Pour & Backfill TPSS 62.5 TE & Signal Conduit Laterals	1	30-Mar-10	30-Mar-10										
CONSTRUCT WALLS - A-10 - A-11 - A12- A-13 (West Side of I-70 Tunnel) - 1072+69 to 1076+87														
WALL6580	I-70 Tunnel Walls -	50	18-Nov-09 A	26-May-10										
WALL7740	ROW 108 & 108A (East Side)	37	17-Mar-10	06-May-10*										
WALL7750	ROW 109 & PE109 (East Side)	15	17-Mar-10	06-Apr-10*										
CONSTRUCT WALL - A-14 - 1101+67 to 1092+55														
WALL7980	Construct Level up and Coping	10	23-Feb-10 A	17-Mar-10										
WALL8480	Grade out Swale behind A-14	10	01-Apr-10	14-Apr-10										
WALL7990	Install Fencing	10	15-Apr-10	28-Apr-10										
CONSTRUCT WALL - A-24 (E Side of Indiana Bridge) - 1123+73 to 1132+76														
WALL6860	Install Coping	10	27-Feb-10 A	30-Mar-10										
CONSTRUCT Ballast WALL - 1.7 (West of Wall A14)														
WALL8450	DTCG Construct BW 1.7 (EB Sta 1091+41.52 to 1092+55.52)	4	26-Mar-10	31-Mar-10										
CONSTRUCT Ballast WALL - 1.8 (Between Walls A14 & A17)														
WALL8350	DTCG Construct BW 1.8 (EB Sta 1101+67 to 1102+02)	4	01-Apr-10*	06-Apr-10										
SYSTEMS/OCS														
SYS010	Modify Ballast Wall for MH clearance (RFI pending)	1	02-Apr-10	05-Apr-10										
CONSTRUCT Ballast WALL - 1.16 (Between Walls B1 & B2)														
WALL8340	DTCG Construct BW 1.16 (EB Sta 1189+72 to 1190+24)	4	22-Mar-10	25-Mar-10										
CONSTRUCT WALL - B-2 & B-3 (W of Union Point) - 1188+20 to 1196+65														
WALL7900	Install B-3 Fencing	5	05-Mar-10 A	19-Mar-10 A										
WALL8500	Grade out Swale Behind Wall B-2	10	15-Apr-10*	28-Apr-10										
CONSTRUCT WALL - B-27 - 1144+21 to 1166+02														
WALL5430	Wall B-27 Part 3 (1148+00 - 1155+00) CONFLICT ZONE	20	21-Apr-10	18-May-10										
STATIONS														
WALL8510	Install Elevator Pit Holding Tank and Connections	4	14-Apr-10	19-Apr-10										
UTILITIES														
WALL7720	Relocate CDOT Sign Bridge (1152+60)	25	17-Mar-10	20-Apr-10										

█ Actual Work ◆ Milestone
█ Remaining Work

