

Activity ID	Activity Name	Original Duration	Start	Finish	March 2010				April 2010					
					7	14	21	28	04	11	18			
AREA #2 - 1253+03 to 1504+72														
DEMOLITION														
DEMOLITION														
DEMO1440	1301 Garrison St - Demo Permits	10	08-Mar-10 A	30-Mar-10	1301 Garrison St - Demo Permits									
DEMO1430	1301 Garrison St - Demo	5	31-Mar-10	08-Apr-10	1301 Garrison St - Demo									
DEMOLITION - WADSWORTH AREA														
DEMO1220	Water Lateral Cuts on Wads (Twin Peaks Filler Work)	10	24-Feb-10 A	29-Mar-10*	Water Lateral Cuts on Wads (Twin Peaks Filler Work)									
DEMO1210	Sewer Lateral Cuts (Twin Peaks Filler Work)	3	29-Mar-10*	02-Apr-10	Sewer Lateral Cuts (Twin Peaks Filler Work)									
UTILITY ACTIVITY - 3rd PARTY														
CONSTRUCT GUIDWAY - Oak to Kipling 1320+00 to 1346+50														
BRDG1350	CMWC Lower & Encase Main at Nelson	4	22-Mar-10	29-Mar-10	CMWC Lower & Encase Main at Nelson									
CONSTRUCT GUIDWAY - Independence to Garrison - 1359+50 to 1373+00														
BRDG1370	CMWC Lower & Encase Main at Holland	5	08-Mar-10 A	22-Mar-10	CMWC Lower & Encase Main at Holland									
BRDG1360	CMWC Lower & Encase Main at Independence	4	29-Mar-10*	02-Apr-10	CMWC Lower & Encase Main at Independence									
CONSTRUCT GUIDWAY - Garrison to Carr - 1373+50 to 1399+50														
BRDG1430	CMWC Lower & Encase Main at Carr St	4	12-Apr-10*	19-Apr-10	CMWC Lower									
STORM SEWER & SANITARY SEWER														
CONSTRUCT GUIDWAY - Harlan St. to Sheridan Blvd - 1478+50 to 1506+50														
UTILITIES														
UTIL1370	AWC Submit Pumparound Plan	14	24-Feb-10 A	19-Mar-10	AWC Submit Pumparound Plan									
UTIL1400	Pumparound Plan Approval	5	22-Mar-10*	26-Mar-10	Pumparound Plan Approval									
UTIL1410	Call In Locates	1	29-Mar-10*	29-Mar-10	Call In Locates									
UTIL1420	Survey Pipe Run	1	30-Mar-10*	30-Mar-10	Survey Pipe Run									
CONSTRUCT WIGHT LATERAL STORM DRAINAGE - 36+60 to 10+00														
UTIL1180	Construction of Wight Lateral	18	09-Feb-10 A	17-Mar-10	Construction of Wight Lateral									
UTIL1230	Backfill of Wight Lateral	2	12-Mar-10 A	16-Mar-10 A	Backfill of Wight Lateral									
EARTHWORK														
UTIL1210	Excavate and Grade Oak to Kipling 1320+00 to 1339+00	10	17-Mar-10	30-Mar-10*	Excavate and Grade Oak to Kipling 1320+00 to 1339+00									
RICHEY PARK OUTFALL														
UNDERGROUND														
UTIL1520	Richey Park Outfall COL Permit (AWC Work)	14	18-Feb-10 A	09-Apr-10*	Richey Park Outfall COL Permit (AWC Work)									
UTIL1530	EC Install & Signoff; Traffic Control install	10	29-Mar-10	09-Apr-10	EC Install & Signoff; Traffic Control install									
UTIL1540	Richey Park Outfall E/L/B	36	12-Apr-10*	01-Jun-10										
SAULSBURY STORM LINE														
UNDERGROUND														
UTIL1490	Salsbury St Storm ROW Parcel 214 (3/26/10)	40	01-Feb-10 A	02-Apr-10	Salsbury St Storm ROW Parcel 214 (3/26/10)									
UTIL1500	Salsbury St Storm Permit with COL	15	05-Apr-10	23-Apr-10										
UTIL1560	EC Install & Signoff	15	05-Apr-10	23-Apr-10										

█ Actual Work ◆ Milestone
█ Remaining Work

Activity ID	Activity Name	Original Duration	Start	Finish	March 2010				April 2010				
					7	14	21	28	04	11	18		
PIERCE ST.													
UNDERGROUND													
UTIL1380	Pierce St Storm Permit with COL	18	18-Feb-10 A	19-Mar-10	Pierce St Storm Permit with COL								
UTIL1450	EC install & signoff	9	17-Mar-10 A	19-Mar-10	EC install & signoff								
UTIL1440	Pierce St Storm System	10	22-Mar-10	02-Apr-10	Pierce St Storm System								
LAMAR ST.													
UNDERGROUND													
UTIL1460	ROW 242 - 3-19-10	14	08-Feb-10 A	19-Mar-10	ROW 242 - 3-19-10								
UTIL1470	Lamar St Storm COL Permit	28	18-Feb-10 A	02-Apr-10	Lamar St Storm COL Permit								
UTIL1480	EC Install and Signoff	6	26-Mar-10	02-Apr-10	EC Install and Signoff								
UTIL1430	Lamar St Storm System	15	05-Apr-10	23-Apr-10									
WATER													
COLLINS ST.													
UTILITIES													
CBCU0970	Fusable Pipe and Casing Submittals(Highview Water)	14	08-Feb-10 A	05-Apr-10	Fusable Pipe and Casing Submittals(Highview Water)								
CONCRETE BOX CULVERT (CBC)													
CONSTRUCT ROCKY MTN. DITCH STORM DRAINAGE - 1393+31													
CBCU1950	E/L/B Rocky Mtn. Ditch	17	03-Mar-10 A	23-Mar-10	E/L/B Rocky Mtn. Ditch								
UNDERGROUND													
UTIL1550	Richey Park Outfall E/L/B (1st run in conflict with CBC)	5	17-Mar-10	23-Mar-10	Richey Park Outfall E/L/B (1st run in conflict with CBC)								
CONSTRUCT RICHEY PARK BOX CULVERT - 1398+80 to 1417+83													
CBCU1090	Phase 1 (17+00 to 20+30)	41	15-Dec-09 A	25-Mar-10	Phase 1 (17+00 to 20+30)								
CBCU1610	E/L/B 10'x6' Precast Box (17+00 to 13+50 Phase 2)	8	22-Feb-10 A	26-Mar-10	E/L/B 10'x6' Precast Box (17+00 to 13+50 Phase 2)								
CBCU1280	E/L/B 24" RCP Run 1415+58 RT	5	01-Mar-10 A	23-Mar-10	E/L/B 24" RCP Run 1415+58 RT								
CBCU1600	Alison Street Closure	8	01-Mar-10 A	19-Mar-10	Alison Street Closure								
CBCU1260	E/L/B 18" RCP Run 1416+98	10	17-Mar-10*	30-Mar-10	E/L/B 18" RCP Run 1416+98								
CBCU1250	Clean-up/Asphalt Parking Lot	5	22-Mar-10	26-Mar-10	Clean-up/Asphalt Parking Lot								
CBCU1290	E/L/B 24" RCP Run 1415+49	3	24-Mar-10	26-Mar-10	E/L/B 24" RCP Run 1415+49								
CBCU1300	Tie Bypass Flows to 24" Storm Run 1	1	29-Mar-10	29-Mar-10	Tie Bypass Flows to 24" Storm Run 1								
CBCU1590	Phase 2 (Sta 17+00 to Sta 13+50)	19	30-Mar-10	23-Apr-10									
CONSTRUCT COLLINS ST CONCRETE BOX CULVERT - 1292													
CBCU1580	Handrail Install	4	17-Mar-10*	22-Mar-10	Handrail Install								
CONSTRUCT HARLAN ST CONCRETE BOX CULVERT - 1478													
CBCU2080	Design support system and pricing	5	17-Mar-10*	23-Mar-10	Design support system and pricing								
CBCU2090	Qwest - Wrap pipe	5	17-Mar-10*	23-Mar-10	Qwest - Wrap pipe								
CBCU2070	Install Support System for Qwest Fiber Line	5	24-Mar-10*	30-Mar-10	Install Support System for Qwest Fiber Line								
CBCU1510	F/P/S Outlet Structure HW & WW's	10	30-Mar-10*	12-Apr-10	F/P/S Outlet Structure HW & WW's								
CBCU2020	Qwest Issues	20	31-Mar-10*	27-Apr-10									
EARTHWORK													
DROP STRUCTURE #5													

█ Actual Work ◆ Milestone
█ Remaining Work

Activity ID	Activity Name	Original Duration	Start	Finish	March 2010				April 2010			
					7	14	21	28	04	11	18	
EART0650	ROW 252 - 2/28/10 - Suburban Propane (4-16-10)	50	20-Aug-09 A	16-Apr-10	[Gantt bar: 20-Aug-09 to 16-Apr-10]							ROW 252 - 2/28/10 - Subu
EART0660	ROW 253 & 254- 4/30/10 - Bronk (tree guy)	50	20-Aug-09 A	30-Apr-10	[Gantt bar: 20-Aug-09 to 30-Apr-10]							
DROP STRUCTURE #6												
EART0680	ROW 252 - 2/28/10 - Suburban Propane (4-16-10)	50	20-Aug-09 A	16-Apr-10	[Gantt bar: 20-Aug-09 to 16-Apr-10]							ROW 252 - 2/28/10 - Subu
WALLS												
PRE-CONSTRUCTION ACTIVITIES - SOUNDWALLS												
WALL7910	Soundwall design / approval, Submittals, Procurement	30	15-Jan-10 A	26-Mar-10	[Gantt bar: 15-Jan-10 to 26-Mar-10]							Soundwall design /approval, Submittals, Procurement
WALL8090	Harlan Yard Mob and Set up	20	24-Mar-10	20-Apr-10	[Gantt bar: 24-Mar-10 to 20-Apr-10]							Harlan Yar
WALL8180	Construct SW 1 & 2	25	07-Apr-10*	11-May-10	[Gantt bar: 07-Apr-10 to 11-May-10]							
SYSTEMS/OCS												
SYS030	Install Conduit for Relay House RHOAXWC under SW-2	1	06-Apr-10	07-Apr-10	[Gantt bar: 06-Apr-10 to 07-Apr-10]							Install Conduit for Relay House RHOAXWC under SW-2
CONSTRUCT Ballast WALL - 2.3 (West of Wall B-12)												
WALL8370	DTCG Construct BW 2.3 (WB Sta 1292+87 to 1293+28)	5	21-Apr-10	27-Apr-10	[Gantt bar: 21-Apr-10 to 27-Apr-10]							
CONSTRUCT WALL - B-11												
WALL7230	Wall B-11VE Design	20	21-Oct-09 A	06-Apr-10	[Gantt bar: 21-Oct-09 to 06-Apr-10]							Wall B-11VE Design
WALL8190	Easement # 124 (6-1-10)	70	24-Feb-10 A	01-Jun-10	[Gantt bar: 24-Feb-10 to 01-Jun-10]							
WALL7620	Construct Wall B-11 Pending Easement # 124	20	07-Apr-10*	04-May-10	[Gantt bar: 07-Apr-10 to 04-May-10]							
CONSTRUCT WALL - B-12												
WALL8000	Wall B-12 Material Procurement	10	17-Feb-10 A	23-Mar-10	[Gantt bar: 17-Feb-10 to 23-Mar-10]							Wall B-12 Material Procurement
WALL4030	Wall B-12 VE	15	12-Mar-10 A	06-Apr-10	[Gantt bar: 12-Mar-10 to 06-Apr-10]							Wall B-12 VE
WALL5620	Install Level Up	4	07-Apr-10	12-Apr-10	[Gantt bar: 07-Apr-10 to 12-Apr-10]							Install Level Up
WALL5630	Install Coping	6	13-Apr-10	20-Apr-10	[Gantt bar: 13-Apr-10 to 20-Apr-10]							Install Cop
CONSTRUCT WALL - B-18												
WALL7930	Wall B-18 Slaton review/proposal, CO, Shop Drawings	15	09-Feb-10 A	17-Mar-10 A	[Gantt bar: 09-Feb-10 to 17-Mar-10 A]							Wall B-18 Slaton review/proposal, CO, Shop Drawings
WALL8060	Wall B-18 Shop Drawing Approval by RTD & Lakewood	15	17-Mar-10	06-Apr-10	[Gantt bar: 17-Mar-10 to 06-Apr-10]							Wall B-18 Shop Drawing Approval by RTD & Lakewood
WALL8070	Wall B-18 Construction	12	07-Apr-10	22-Apr-10	[Gantt bar: 07-Apr-10 to 22-Apr-10]							W
CONSTRUCT WALL - B-22												
WALL7920	Construct Wall B-22	20	03-Mar-10 A	19-Mar-10	[Gantt bar: 03-Mar-10 to 19-Mar-10]							Construct Wall B-22
CONSTRUCT WALLS - EAST WADSWORTH - 1427+84 to 1434+65												
WALLS												
WALL8150	Construct - C-20, C-21, and C-22	93	08-Feb-10 A	20-Apr-10	[Gantt bar: 08-Feb-10 to 20-Apr-10]							Construct
SYSTEMS/OCS												
WALL8420	Ductbank Installation	3	09-Apr-10	13-Apr-10	[Gantt bar: 09-Apr-10 to 13-Apr-10]							Ductbank Installation
CONSTRUCT WALL - C-4												
WALL7940	Wall C-4 Construction	3	22-Mar-10*	24-Mar-10	[Gantt bar: 22-Mar-10 to 24-Mar-10]							Wall C-4 Construction

█ Actual Work ◆ Milestone
█ Remaining Work

Activity ID	Activity Name	Original Duration	Start	Finish	March 2010				April 2010											
					7	14	21	28	04	11	18									
CONSTRUCT KIPLING WALLS																				
WALLS																				
WALL6670	B-17,19,20 levelup	5	31-Mar-10	06-Apr-10																
WALL6680	C-2,3,6 levelup	7	07-Apr-10	15-Apr-10																
WALL7810	B-17,19,20 Precast Coping	6	16-Apr-10	23-Apr-10																
BRIDGES / STRUCTURES & TUNNELS																				
CONSTRUCT US6 BRIDGE - 1255																				
10STEEL	ARCH ASSEMBLY	56	08-Oct-09 A	16-Apr-10																
101030	DIAPHRAGMS (Nothside)	16	14-Jan-10 A	16-Mar-10 A																
101010	METAL DECK ON ARCH	6	01-Mar-10 A	26-Mar-10																
101120	OVERHANG	16	01-Mar-10 A	26-Mar-10																
101050	DECK POURS	1	16-Mar-10 A	16-Mar-10 A																
101060	CURBS	16	17-Mar-10	13-Apr-10																
101130	BRIDGE DRAINS	8	17-Mar-10	30-Mar-10																
101140	EXPANSION JOINT	4	17-Mar-10	23-Mar-10																
101070	OCS FOUNDATIONS	3	14-Apr-10	19-Apr-10																
101080	FENCING	12	14-Apr-10	04-May-10																
CONSTRUCT WADSWORTH BRIDGE - 1425																				
13CLSR	Closure - Bent 4 (Form and Rebar)	4	01-Mar-10 A	17-Mar-10																
13DIAPH	Diaphragm - Abut 4 [STAGE 1] (Form and Rebar)	4	02-Mar-10 A	19-Mar-10																
13DAIPH 20	Diaphragm - Pier 2 (Form and Rebar)	4	10-Mar-10 A	19-Mar-10																
13CLSR 30	CLosure - Bent 1 (Form and Rebar)	4	11-Mar-10 A	17-Mar-10 A																
13DIAPH 40	Diaphragm - Abut 1 [STAGE 1] (Form and Rebar)	4	11-Mar-10 A	23-Mar-10																
13CLSR 20	Closure - Bent 2 (Form and Rebar)	4	15-Mar-10 A	17-Mar-10 A																
13FTG W 20	Elevator Stair [WEST] - Caisson Caps (2 ea)	1	17-Mar-10	17-Mar-10																
13DIA-CLR	Diaph & Closure (Pour, Cure, and Strip)	8	24-Mar-10*	06-Apr-10																
13TENSION	Post Tensioning & Grouting	6	07-Apr-10	15-Apr-10																
13DIAPH50	Diaphragm - Abut 1 [STAGE 2] F/R/P/S	4	16-Apr-10	22-Apr-10																

■ Actual Work ◆ Milestone
■ Remaining Work