



█ Actual Work ◆ Milestone
█ Remaining Work

| Activity ID | Activity Name | Original Duration | Start | Finish | March 2010 | | | | April 2010 | | | |
|--|---|-------------------|-------------|-------------|--|----|----|----|------------|----|----|--|
| | | | | | 7 | 14 | 21 | 28 | 04 | 11 | 18 | |
| CONSTRUCT WALL - D-41 - 1517+13 to 1517+80 | | | | | | | | | | | | |
| EARTHWORK | | | | | | | | | | | | |
| WALL7770 | Wall D-41 - Place soil riprap in swale behind wall (DTCG) | 1 | 21-Apr-10 | 21-Apr-10 | Wall D | | | | | | | |
| STREET RECONSTRUCTION | | | | | | | | | | | | |
| CONSTRUCT KNOX CT. | | | | | | | | | | | | |
| ROADWAY/FLATWORK | | | | | | | | | | | | |
| KNOX1170 | Knox Water Service | 1 | 18-Mar-10 | 18-Mar-10 | Knox Water Service | | | | | | | |
| KNOX1180 | Xcel Lowers East side Street Light Foundations | 1 | 18-Mar-10 | 18-Mar-10 | Xcel Lowers East side Street Light Foundations | | | | | | | |
| KNOX1190 | Grade 12th and Knox Intersection | 1 | 18-Mar-10 | 18-Mar-10 | Grade 12th and Knox Intersection | | | | | | | |
| KNOX1200 | F/P/S East Side Bus Bay | 2 | 19-Mar-10 | 22-Mar-10 | F/P/S East Side Bus Bay | | | | | | | |
| KNOX1210 | F/P/S East Side C&G | 3 | 23-Mar-10 | 25-Mar-10 | F/P/S East Side C&G | | | | | | | |
| KNOX1220 | Grade All Remaining in Knox (crossspans, white paving, . | 3 | 25-Mar-10 | 29-Mar-10 | Grade All Remaining in Knox (crossspans, white paving, AC Paving) | | | | | | | |
| KNOX1080 | Install Knox Court Hand Railing | 10 | 26-Mar-10 | 08-Apr-10 | Install Knox Court Hand Railing | | | | | | | |
| KNOX1230 | F/P/S All Remaining Concrete (crossspans, white paving, | 2 | 30-Mar-10 | 31-Mar-10 | F/P/S All Remaining Concrete (crossspans, white paving, sidewalk?) | | | | | | | |
| KNOX1030 | Scarify & Recompact Knox Court (PPI) | 1 | 01-Apr-10 | 01-Apr-10 | Scarify & Recompact Knox Court (PPI) | | | | | | | |
| KNOX1100 | Cure for white paving | 4 | 02-Apr-10 | 07-Apr-10 | Cure for white paving | | | | | | | |
| KNOX1040 | PPI Scarify/Recompact, Fine Grade, Pave | 3 | 08-Apr-10 | 12-Apr-10 | PPI Scarify/Recompact, Fine Grade, Pave | | | | | | | |
| KNOX1060 | XCEL - Knox Court Lighting | 2 | 13-Apr-10 | 14-Apr-10 | XCEL - Knox Court Lighting | | | | | | | |
| KNOX1110 | Open Knox Court | 0 | | 14-Apr-10 | Open Knox Court | | | | | | | |
| WALLS | | | | | | | | | | | | |
| KNOX1240 | Finish Walls D-22, 15b, 69 (Waiting on 57") | 15 | 31-Mar-10 | 20-Apr-10 | Finish Wa | | | | | | | |
| KNOX1250 | Coping on Walls D-22, 15b, 69 | 15 | 21-Apr-10 | 11-May-10 | | | | | | | | |
| CONSTRUCT PERRY ST. | | | | | | | | | | | | |
| WALLS | | | | | | | | | | | | |
| WALL8280 | Wall D61 Construction & rem. tim wall demo | 5 | 23-Mar-10* | 29-Mar-10 | Wall D61 Construction & rem. tim wall demo | | | | | | | |
| DEMO | | | | | | | | | | | | |
| WALL8430 | Existing Timberwall demolition, Tree removal at D61 | 2 | 15-Mar-10 A | 15-Mar-10 A | Existing Timberwall demolition, Tree removal at D61 | | | | | | | |
| TRAFFIC CONTROL | | | | | | | | | | | | |
| PERRY1070 | Close Perry Street | 0 | 15-Apr-10 | | Close Perry Street | | | | | | | |
| CONSTRUCT PERRY ST. BOX CULVERT | | | | | | | | | | | | |
| UNDERGROUND | | | | | | | | | | | | |
| CBCU0140 | Demo Perry Street @ Box | 1 | 15-Apr-10* | 16-Apr-10 | Demo Perry Street @ Box | | | | | | | |
| CBCU0150 | Install Pump Around | 1 | 16-Apr-10* | 19-Apr-10 | Install Pump Arc | | | | | | | |
| CBCU0160 | Demo Existing Box Culvert & Wingwalls | 2 | 19-Apr-10* | 21-Apr-10 | Demo E | | | | | | | |
| CONSTRUCT PASSENGER STATION | | | | | | | | | | | | |
| CONSTRUCT FEDERAL CENTER PASSENGER STATION - 1231 | | | | | | | | | | | | |
| DEMO | | | | | | | | | | | | |
| FED1010 | Remove Trees from ROW273C | 3 | 12-Jan-10 A | 18-Mar-10 | Remove Trees from ROW273C | | | | | | | |
| BRIDGES / STRUCTURES & TUNNELS | | | | | | | | | | | | |
| CONSTRUCT SHERIDAN BLVD BRIDGE - 1505 | | | | | | | | | | | | |
| SH200 | PH 1 - Pier 2 Cap Form | 5 | 25-Feb-10 A | 17-Mar-10 | PH 1 - Pier 2 Cap Form | | | | | | | |
| SH230 | PH 1 - Erect Girders | 3 | 10-Mar-10 A | 17-Mar-10 | PH 1 - Erect Girders | | | | | | | |
| SH240 | PH 1 - Form Deck & Diaphragms | 20 | 17-Mar-10 | 20-Apr-10 | PH 1 - For | | | | | | | |
| SH245 | PH 1 - Deck Rebar | 5 | 14-Apr-10 | 22-Apr-10 | PH | | | | | | | |

Actual Work ◆ Milestone
 Remaining Work

| Activity ID | Activity Name | Original Duration | Start | Finish | March 2010 | | | | April 2010 | | | |
|---|--|-------------------|-------------|-------------|-------------------------------|----|----|----|------------|----|----|--|
| | | | | | 7 | 14 | 21 | 28 | 04 | 11 | 18 | |
| DEMO | | | | | | | | | | | | |
| BRDG0960 | Sheridan North (2nd grp) Disconnects, Abatement prog | 30 | 26-Mar-10* | 06-May-10 | | | | | | | | |
| CONSTRUCT TENNYSON PED BRIDGE - 1535 | | | | | | | | | | | | |
| BRIDGE | | | | | | | | | | | | |
| BRDG2220 | Mount Poles (Xcel) | 2 | 18-Mar-10 | 19-Mar-10* | | | | | | | | |
| ROADWAY/FLATWORK | | | | | | | | | | | | |
| BRDG1930 | Tennysen South Abut Sidewalk and Stairs 1535 | 7 | 08-Apr-10 | 16-Apr-10 | | | | | | | | |
| BRDG1940 | Tennysen North Abut Sidewalk - 1535 | 3 | 19-Apr-10 | 21-Apr-10 | | | | | | | | |
| CONSTRUCT HAZEL CT. BRIDGE - 1579 | | | | | | | | | | | | |
| BRIDGE | | | | | | | | | | | | |
| BRDG1820 | Mount Poles (Xcel) | 3 | 02-Mar-10 A | 17-Mar-10 | | | | | | | | |
| CONSTRUCT FEDERAL BLVD BRIDGE - 1590 | | | | | | | | | | | | |
| ROW | | | | | | | | | | | | |
| ROW0281 | ROW 281 | 0 | 26-Mar-10* | | ◆ ROW 281 | | | | | | | |
| ROW0282 | ROW 282 | 0 | 26-Mar-10* | | ◆ ROW 282 | | | | | | | |
| BRIDGE | | | | | | | | | | | | |
| FE190 | Federal Bridge | 210 | 22-Jun-09 A | 22-Mar-11 | | | | | | | | |
| UNDERGROUND | | | | | | | | | | | | |
| UTIL2220 | Backfill Abutments | 4 | 15-Mar-10 A | 16-Mar-10 A | | | | | | | | |
| UTIL2230 | Install Expansion Joints/Anchor Rings | 2 | 17-Mar-10 | 19-Mar-10 | | | | | | | | |
| UTIL2390 | Push Pipe STA 6+74.53-3+69.92 | 3 | 17-Mar-10* | 22-Mar-10 | | | | | | | | |
| UTIL2240 | Install Pipe STA 8+00.00-6+74.53 | 3 | 19-Mar-10 | 25-Mar-10 | | | | | | | | |
| UTIL2250 | Install Wet Tap 7+56.19 (DWB) | 1 | 25-Mar-10 | 26-Mar-10 | | | | | | | | |
| UTIL2260 | Install Access Manhole STA 7+01.59 | 1 | 26-Mar-10 | 29-Mar-10 | | | | | | | | |
| UTIL2270 | Install 6" Blowoff Manhole STA 6+95.00 | 2 | 29-Mar-10 | 01-Apr-10 | | | | | | | | |
| UTIL2290 | Install Pipe STA 3+69.92-2+30.00 | 4 | 01-Apr-10 | 08-Apr-10 | | | | | | | | |
| UTIL2280 | Construct Expansion Vault STA 6+66.30 | 8 | 05-Apr-10* | 19-Apr-10 | | | | | | | | |
| UTIL2300 | Install Blowoff Manhole STA 3+53.34 | 2 | 08-Apr-10 | 12-Apr-10 | | | | | | | | |
| UTIL2400 | Install and Connect to Existing | 3 | 09-Apr-10* | 14-Apr-10 | | | | | | | | |
| UTIL2320 | Construct Expansion Vault STA 3+77.35 | 8 | 12-Apr-10* | 26-Apr-10 | | | | | | | | |
| UTIL2310 | Install Access Manhole STA 3+43.64 | 1 | 12-Apr-10 | 13-Apr-10 | | | | | | | | |
| UTIL2330 | Pipe Grouting | 2 | 14-Apr-10 | 16-Apr-10 | | | | | | | | |
| UTIL2340 | Install/Test Cathodic Protection | 1 | 16-Apr-10 | 19-Apr-10 | | | | | | | | |
| UTIL2350 | Install and Connect New Line to Existing | 2 | 19-Apr-10 | 22-Apr-10 | | | | | | | | |
| DEMO | | | | | | | | | | | | |
| DEMO1030 | Hazmat ROW261 (Bonilla) | 30 | 15-Mar-10 A | 27-Apr-10 | | | | | | | | |
| DEMO1020 | Demo Billboard on ROW282 (Security Reality) | 2 | 17-Mar-10 A | 17-Mar-10 | | | | | | | | |
| TRAFFIC CONTROL | | | | | | | | | | | | |
| PREC0460 | Federal Phase 1 Setup | 1 | 17-Mar-10* | 17-Mar-10 | | | | | | | | |
| CONSTRUCT DECATUR ST BRIDGE - 1597 | | | | | | | | | | | | |
| ROADWAY/FLATWORK | | | | | | | | | | | | |
| ROW0286 | ROW 286, 286A, 286B, & 286C | 0 | 17-Mar-10* | | ◆ ROW 286, 286A, 286B, & 286C | | | | | | | |
| WALLS | | | | | | | | | | | | |
| DECA9000 | Wall D-56 Design | 15 | 04-Mar-10 A | 25-Mar-10 | | | | | | | | |
| DECA9010 | Wall D-56 RTD Review and Acceptance | 10 | 25-Mar-10 | 12-Apr-10 | | | | | | | | |

Actual Work ◆ Milestone
 Remaining Work

| Activity ID | Activity Name | Original Duration | Start | Finish | March 2010 | | | | April 2010 | | | | | |
|--|---|-------------------|-------------|-----------|------------|----|----|----|------------|----|----|--|--|--|
| | | | | | 7 | 14 | 21 | 28 | 04 | 11 | 18 | | | |
| UNDERGROUND | | | | | | | | | | | | | | |
| DECA1150 | Storm Sewer Howard Place (Line A, B, C, D, & E) | 15 | 14-Apr-10* | 04-May-10 | | | | | | | | | | |
| UTILITIES | | | | | | | | | | | | | | |
| UTIL1820 | Qwest Infrastructure 15-64 | 11 | 21-Dec-09 A | 18-Mar-10 | | | | | | | | | | |
| UTIL1830 | Adesta Fiber 18-3 | 15 | 17-Mar-10 | 06-Apr-10 | | | | | | | | | | |
| UTIL1870 | Qwest Cut-Over 15-64 | 25 | 19-Mar-10 | 22-Apr-10 | | | | | | | | | | |
| CONSTRUCT LAKEWOOD GULCH BRIDGE - 1600 | | | | | | | | | | | | | | |
| BRIDGE | | | | | | | | | | | | | | |
| BRDG1810 | Lakewood Gulch Bridge | 87 | 01-Jun-09 A | 20-Jul-10 | | | | | | | | | | |
| LA21 | LRT Over Lakewood Gulch Superstructure | 67 | 22-Oct-09 A | 06-May-10 | | | | | | | | | | |
| LA240 | Sidewalks | 10 | 12-Apr-10* | 28-Apr-10 | | | | | | | | | | |
| CONSTRUCT SOUTH PLATT RIVER BRIDGE - 1608 | | | | | | | | | | | | | | |
| BRIDGE | | | | | | | | | | | | | | |
| TCE0273F | TCE from CCOD for Platte properties around ROW 273F | 20 | 30-Oct-09 A | 02-Apr-10 | | | | | | | | | | |
| ROW0325 | ROW 325 (Seigel) | 0 | 17-Mar-10* | | | | | | | | | | | |
| ROW0325A | ROW 325A (Seigel) | 0 | 17-Mar-10* | | | | | | | | | | | |
| BRIDGE | | | | | | | | | | | | | | |
| ROW0343 | ROW 343 (West Bank of Platte) | 0 | 30-Mar-10* | | | | | | | | | | | |
| 11GEN40 | Mobilize | 4 | 05-Apr-10* | 09-Apr-10 | | | | | | | | | | |
| 11GEN50 | Traffic Control/Bikepath Detour | 2 | 09-Apr-10 | 12-Apr-10 | | | | | | | | | | |
| 11GEN60 | Erosion Control | 2 | 13-Apr-10 | 15-Apr-10 | | | | | | | | | | |
| 11DIRT10 | Grade Access for Falsework Piling - WEST | 3 | 16-Apr-10 | 21-Apr-10 | | | | | | | | | | |
| UTILITIES | | | | | | | | | | | | | | |
| UTIL2050 | XCEL - Relocate Primaries - S. Platte | 20 | 16-Oct-09 A | 01-Apr-10 | | | | | | | | | | |
| CONSTRUCT CML FLYOVER - 1624 | | | | | | | | | | | | | | |
| BRIDGE | | | | | | | | | | | | | | |
| BRDG0990 | BNSF Approval of Pick Plan | 50 | 17-Feb-10 A | 26-May-10 | | | | | | | | | | |
| 12MOB | Mob/Setup Yard & Access | 4 | 15-Apr-10* | 21-Apr-10 | | | | | | | | | | |
| DEMO | | | | | | | | | | | | | | |
| DEMO030 | Fill in pit @ 1801 W. 14th St | 5 | 22-Mar-10* | 26-Mar-10 | | | | | | | | | | |
| DEMO040 | Sewer Lateral Cut & Inspection @ 1801 W. 14th St | 2 | 02-Apr-10 | 06-Apr-10 | | | | | | | | | | |
| DEMO060 | Water Lateral Cut & Inspection @ 1801 W. 14th St | 2 | 06-Apr-10 | 08-Apr-10 | | | | | | | | | | |
| DEMO050 | Sewer Lateral Cut & Inspection @ 2750 W. 14th St. | 2 | 08-Apr-10 | 12-Apr-10 | | | | | | | | | | |
| DEMO070 | Water Lateral Cut & Inspection @ 2750 W. 14th St. | 2 | 12-Apr-10 | 14-Apr-10 | | | | | | | | | | |
| TRAFFIC CONTROL | | | | | | | | | | | | | | |
| 12MOB40 | Close Shoshone & 14th Avenue | 1 | 15-Apr-10 | 16-Apr-10 | | | | | | | | | | |
| No *MINOR VALUES | | | | | | | | | | | | | | |
| 12MOB50 | EC setup | 2 | 08-Apr-10* | 12-Apr-10 | | | | | | | | | | |
| BALLAST & TRACK | | | | | | | | | | | | | | |
| BURNHAM YARD LEAD | | | | | | | | | | | | | | |
| UTILITIES | | | | | | | | | | | | | | |
| UTIL9140 | UPRR Variance To Not case 20" Steam | 20 | 10-Mar-10 A | 13-Apr-10 | | | | | | | | | | |
| UTIL9170 | UPRR Variance To Not case 20" Steam | 10 | 14-Apr-10 | 27-Apr-10 | | | | | | | | | | |
| DEMO | | | | | | | | | | | | | | |
| DEMO300 | Structure Demo 1800 W. Colfax (ROW400) | 5 | 19-Apr-10* | 27-Apr-10 | | | | | | | | | | |

█ Actual Work ◆ Milestone
█ Remaining Work

| Activity ID | Activity Name | Original Duration | Start | Finish | March 2010 | | | | April 2010 | | | | |
|------------------------|---|-------------------|-------------|-----------|---------------|----|----|----|------------------|----|----|--|--|
| | | | | | 7 | 14 | 21 | 28 | 04 | 11 | 18 | | |
| SIEGEL OIL SPUR | | | | | | | | | | | | | |
| TRACK | | | | | | | | | | | | | |
| BATK0090 | Weld Seigel Oil Phase 1 Strings | 2 | 19-Jan-10 A | 17-Mar-10 | [Actual Work] | | | | [Remaining Work] | | | | |
| PREC0120 | PUC Permit for Umatilla Crossing | 20 | 26-Feb-10 A | 01-Apr-10 | [Actual Work] | | | | [Remaining Work] | | | | |
| BATK0030 | Seigel Oil Spur Phase 1 (CEI Roofing to switch) | 5 | 09-Apr-10* | 15-Apr-10 | | | | | [Remaining Work] | | | | |
| BATK0050 | Seigel Oil Spur Phase 2 (Switch, Offload & Storage Trac | 10 | 15-Apr-10 | 27-Apr-10 | | | | | [Remaining Work] | | | | |
| DUCTBANK | | | | | | | | | | | | | |
| SYSTEMS/OCS | | | | | | | | | | | | | |
| SYS1090 | Survey and Uts locating | 3 | 19-Apr-10 | 21-Apr-10 | | | | | [Remaining Work] | | | | |
| SYS1060 | Mobilize Equipment Sheridan to Perry | 1 | 21-Apr-10 | 21-Apr-10 | | | | | [Remaining Work] | | | | |

[Blue Box] Actual Work ◆ Milestone
 [Green Box] Remaining Work