



June 2008

Lakewood 13th Avenue Sanitary Sewer Relocation Highlights

- 2 Phases under construction
 - Harlan to Lamar \approx 1500 LF
 - Lamar to Carr \approx 7100 LF
- Gas utility relocation is underway.
- Water utility relocation will commence in July and run concurrently with sanitary sewer work.
- Begin sewer construction in June 2008.
- Telephone utility relocation will follow sanitary sewer construction.
- Sanitary Sewer contractor will send out notice one to two weeks prior to commencing construction.
- Sanitary Sewer construction expected to take approximately 6 months to complete.
- Major components of work:
 - Setup bypass pumping and traffic control
 - Remove asphalt and excavate
 - Replace old clay pipes with larger plastic pipe
 - Reconnect sewer services
 - Backfill trench and patch roadway
 - Replace mains and service lines crossing proposed light rail alignment
 - Fill old sewer mains and manholes under proposed light rail alignment
- Anticipated impacts to residents are:
 - Short term disruption of traffic
 - Short term inconvenience while reconnecting sewer services
- Contact information:
 - Project Inspector: Daniel Steinshouer
303-987-7928 Office
303-910-9409 Cell
danste@lakewood.org

 - Project Engineer: Steven Steinberger
303-987-7935 Office
steste@lakewood.org