

## **Contractor Schedule**

<b>Summer 2007</b>	<b>Rail Removal</b>
<b>Fall 2007</b>	<b>Conduct of Construction</b>
<b>October 2007</b>	<b>Kipling Bridge Construction Starts</b>
<b>October 2007</b>	<b>Park Pedestrian bridges construction starts</b>
<b>October 2007</b>	<b>Oxbow and Lakewood Gulch bridges</b>
<b>October 2007</b>	<b>Box Culvert Construction Begins</b>
<b>Spring 2008</b>	<b>Guaranteed Maximum Price</b>

## **“Conduct of Construction” Document**

**This document is prepared by the Contractor and will itemize details of how construction on the West Corridor will be conducted. This document should be ready by Fall 2007.**

**The document will include:**

**Estimated start date**

**Estimated completion date**

**Overview of project**

**Equipment to be used**

**Impacts**

**Mitigation**

**Hours of work**

**Location of work**

**Road closures**

**And much more!**

## **Rail Removal Contract**

**Contractor:** Curdco, LLC

**Estimated start date:** October 2007

**Estimated completion:** July 31, 2007

**Overview of project:** Removal of rail and ties between 6th/Quail and Knox Court

**Equipment:** Spike remover, front loaders, skid steers, etc.

**Impacts:** : Large equipment noise, Disruption of dirt

**Mitigation:** Soil stabilizer, Daytime work hours only

**Hours of work:** Mon-Sat, 7:00 a.m. - 5:00 p.m.

# Kipling Bridge

**Contractor:** Either Kraemer or Lawrence Construction

**Estimated start date:** October 2007

**Estimated completion:** May 2008

**Overview of project:** Single span bridge

**Equipment:** Cranes, drilling rigs, fork lift, small loader, excavator

**Impacts:** May affect traffic as well as pedestrians on the bike path and on Kipling

**Mitigation:** Typical traffic control during construction (signs, flaggers)

**Hours of work:** Mon-Sat, 7:00 a.m. - 5:00 p.m.

**Location of work:** 100 feet on either side of Kipling, includes work over Kipling

**Road closures:** Set girders

# **Oxbow and Lakewood Gulch Bridges**

**Contractor:** Lawrence or Kraemer

**Estimated start date:** October 2007

**Estimated completion:** May 2008

**Overview of project:** Single span LRT bridges across the Oxbow and Lakewood Gulch

**Equipment:** Cranes, drilling rigs, fork lift, small loader and excavator

**Impacts:** Erosion potential at excavation sites and construction area will be fenced to keep pedestrians out

**Mitigation:** Storm Water Management Plan and Point Discharge Permit, and Signage

**Hours of work:** Mon-Sat, 7:00 a.m. - 5:00 p.m.

**Location of work:** Between Sheridan and Knox Court

## **Pedestrian Bridges**

**Contractor:** Meza Construction Company

**Estimated start date:** October 2007

**Estimated completion:** May 2008

**Overview of project:** Bridges across Lakewood Gulch to keep pedestrians out of LRT construction zone

**Equipment:** Cranes, drilling rigs, fork lift, small loader, excavator

**Impacts:** Storm water impacts, Closures on bike path. Construction area will be fenced to keep pedestrians out.

**Mitigation:** Storm Water Management Plan and Construction Signage

**Hours of work:** Mon-Sat, 7:00 a.m. - 5:00 p.m.

**Location of work:** Wolff, Tennyson, Hazel Court

## **Richey Park Box Culvert** (between Carr & Zephyr)

**Contractor:** TBD

**Estimated start date:** October 2007

**Estimated completion:** March 2008

**Location of work:** From Carr to Zephyr on north side of tracks

**Overview of project:** 1800 ft long, 10 ft wide by 6 ft high, 12 ft deep Box Culvert (concrete box that existing ditch will flow into and will then connect to a ditch further down the corridor)

**Equipment:** Cranes, pile driver, fork lift, loader, excavator and compactor

**Impacts:** Removal of trees, Bypass pumping of existing storm drainage, Proximity to residences along north side of 13th Avenue, Temporary detours

**Mitigation:** Storm Water Management Plan, Traffic control, Fencing around construction, Coordination with neighbors

**Hours of work:** Mon-Sat, 7:00 a.m. - 5:00 p.m.

**Road closures:** Portions of 13th Ave.