

## **RTD FasTracks Waterline Relocation/Construction (The Consolidated Mutual Water Company)**

- Waterline design began when 65% LRT construction plans were received and all work orders were received/pulled. Design is 95% complete
- Waterline relocations & encasements for the area between Union and Moss Street are in progress now and should be completed by October, 2008
- Waterline relocations & encasements and several new fire hydrant installations for the area between Carr Street and Harlan Street began in March, 2008, with completion scheduled for November, 2008. Construction is being coordinated with the City of Lakewood's sewer relocation project
- Several other encasements, waterline lowerings and fire hydrant installations along the proposed FasTracks corridor will be coordinated with RTD and their contractors during the next few years.
- All affected residents will be notified well in advance of any water service outage
- Contact information:  
Project Engineer: Scott Hatcher  
303-274-7430  
shatcher@cmwc.net